

6週工程
実施工程表
施工報告

稲築東中学校区義務教育学校施設整備事業

鴻池・平嶋・久米特定建設工事共同企業体



No.35

(令和4年6月15日 作成)

2022年06月06日(月)

統括所長 現場代理人 監理技術者 工事監理

細川 田中 大久保

種 目	2022年6月																	2022年7月																	施工報告																			
	6月	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9		10	11	12	13	14	15	16	17											
アリーナ棟	アリーナ棟 基礎工区割図(0606)																																																				<p>左記のとおり報告します。 鴻池JV 現場代理人 田中 哲二</p>	
躯体工事																																																						出来高 (先週)
基礎工事																																																					11.5%	12.0%
																																																					工程遅延日数 (先週)	工程遅延日数 (今週)
																																																					0日	-5日
																																																					キープラン	
定期打合せ																																																						
総合定期打合せ																																																						
学校行事																																																						
その他																																																						